

Action Plan

Pavement works:- (To be done by the State Govt.)

- Extension of apron by 850 Sqm)
(overall size 70mX35m= 2450 Sqm.)
 - Basic strip grading
 - Construction of RESA 46X30 mtr
 - Fire CFT Holding position road 5.0 mtr wide
 - Connection roads from fire station & ATC tower
 - Runway and Apron Markings
 - Car park area – 25X20 mtrs.
- Necessary drawings/specifications shall be provided by AAI.
Monitoring by RED, NR.
Approx.Cost:Rs 3.0 Crore
PDC: June 2018

Action: State Govt. / RED, NR,AAI

Terminal Building: (To be done by the State Govt.)

Existing guest house building (Area 435.00 sqm.) is proposed to be modified with minimum covered area as 525 Sqm. with kerb area 275 Sqm. to be used as Terminal Building, The modification of existing guest house to be used as terminal building drawings and estimates will be sent to AAI by state govt. for approval ,work shall be executed by UPRNNL ,funds for modifications etc. are to be released by AAI as decided vide Under Secretary MOCA's letter no. AV 20036/49/2017-AD dated 24.11.2017 . The State Govt. shall take up and complete the terminal building work along with required furniture, provision for CCTV, FIDS, PA System etc. Any guidance required shall be provided by RED,NR, AAI.

Approx. Cost: Rs.2.50 Crores

PDC: June 2018

Action: State Govt. / AAI Plg. Dte./ RED, NR, AAI

Operational Boundary Wall: (To be done by State Govt.)

- The present boundary wall is 2.10 mtr. high brick wall with barbed wire fencing which needs to be raised to 8 feet + 1.5 feet concertina coil. In the stretch of 410.00 mtrs the boundary wall is not available. SDM Azamgarh informed that the land acquisition for construction of boundary wall is in advance stage & the same will be completed soon.
- Provision of fire crash gates on both ends of boundary wall.

Approx. Cost: Rs.1.50 Crore

PDC: June 2018.

Action: State Govt. / BCAS/RED, NR,AAI

Runway Strength(PCN) – Pavement classification number is not available / not known.
For PCN evaluation, action has been initiated by AAI, CHQ Structure directorate.

PDC: April,2018

Action: AAI, CHQ Structure Dte.

Other Misc. Civil works:- (To be done by State Govt.)

Cooling pit, windsock, ARP, etc. The location for these works identified and action for completion shall be taken up by UP State govt.

Approx. Cost: Rs.0.50 Crore

PDC: June 2018.

Action: State Govt. / AAI Plg. Dte./ RED, NR, AAI

Access Control/ Approach Road:- (To be done by State Govt.)

Approach road from highway to be widened to two lane road with boom barriers at the airport entrance and properly illuminated. Necessary signage's from highway also to be provided. Shelter covers/ booths to be provided for checking security staff.

Action: State Govt.

Control Tower:- (To be done by AAI)

Pre-engineered/Pre-fabricated ATC tower with control room size of 5.40 mtrx5.40 mtr.at a height of 6.30 mtr. with lightening /surge protection ,earthing ,RF/Data cable ducts etc. is in process of procurement. Space to be earmarked by AAI, necessary fixing drawings are available. Alternatively over proposed terminal building one Room for CNS infrastructure and over it one room for ATC to use as ATC tower may be provided.

PDC: June 2018

Action: Engg. Dte.,CHQ/ ED (CNS)

Documentation:- (To be done by the State Govt. as operator)

The necessary documentation like security manual, quality control manual, aerodrome manual, emergency procedure and contingency plans, safety management manual etc. to be prepared by State Govt. in co-ordination with AAI Ops. Dte.

Action: State Govt.

CNS Works:- (To be done by AAI.)

Following essential facilities are required to be provided by CNS Dte in order to provide Air Traffic Control Service under RCS at AAI and non AAI airports.

- 1) VHF for Control Tower (Main & Standby Frequency) with associated equipment's recording facility (DVR) etc.- **CHQ (CNS-P) is taking action to procure facilities**
- 2) Digital Clock.
- 3) Direct Telephone line with STD facilities and Fax machine.
- 4) Intercom facilities with CNS units, fire stations etc.
- 5) Direct Hot Line with City fire brigade.
- 6) At least two sets of Walky-Talky equipment's.

- 7) Crash Fire Alarm and PA systems.
- 8) Mobile Phone with dual SIM (One from BSNL and other having good coverage)
- (9) Computer with internet facility and Printer.
 - RHQ's is required to take action to provide facilities from Sl. No. 2 to 9
 - It is required to install two ACs for VHF AND DVR equipment.
 - A new Earthling is required to make before installation of CNS equipment.
 - **Local administration has to take up the issue with BSNL/Other service provider to terminate few lines inside airport premises.**
 - DG set is not provided as back-up for mains supply. It needs to be provided as back-up.
 - No furniture available for CNS equipment. Needs to provide few basic furniture for equipment and officers.

Approx. Cost: Rs. 1.0 Crore

PDC: June 2018

- **Action: State Govt. / CNS dte.AAI,CHQ**

Security Equipment:- (To be done by AAI.)

Security equipment required are assessed as below:

- XBIS (RB)-1 No.
- X-BIS(HB)-1 No.
- DFMD-4Nos. (SHA-2 Nos., Entrygate-1 No., Stop Gate- 1 No.)
- HHMD- 8 Nos.
- CCTV
- ETD-2 Nos.
- FIDS

All security equipments shall be procured /provided by AAI to Govt. of UP on rental basis

PDC : June,2018.

Action: State Govt.

Airspace Management perspective and removal of obstacles -

Azamgarh airport is lying in restricted area VER75A which belongs to Gorakhpur. Before commencing operations at Azamgarh airport, coordination procedure may be established with Gorakhpur ATC. OLS Survey needs to be carried out before commencement of operations. For survey and OLS charting Award letter has already been placed by CHQ vide letter No. AAI//9-3/RCS/2018(Survey) dated 23.02.2018. After survey / OLS study, the identified obstacles will be marked by State Govt. and action for removal shall be taken by State Govt. of UP.

PDC: April ,2018

Action: State Govt. / ED(ATM), CHQ, AAI

Fire Services:- (To be done by AAI./State Govt.)

In order to help commencement of operation immediately at the Airport by provisioning below mentioned facilities immediately:

- a. 01 CFT and 01 Ambulance to be commissioned.-To be provided by AAI on rental basis to state govt.
- b. 01 CFT 01 Ambulance to be kept stand-by. - To be provided by AAI on rental basis to state govt.

Fire store requirements:

- I. At least 700liters of foam compound should be kept in reserve.
- II. At least 135kg of DCP should be kept in reserve.

(To be provided by AAI on rental basis to state govt.)

- Before commencement of operation static tank and over head tank should be constructed so as to avoid water supply shortage. –To be constructed by State Govt.
- ARFF competent firefighting crew along with fire extinguishing media for category-IV is required to be commissioned before commencement of operation.
- The necessary Fire personnel shall be identified / deputed by State Govt. and duly trained by AAI.

PDC: June 2018

Action: State Govt./ RED, NR, AAI

Security Services:-

The security services are to be provided by State Govt. The number of police personnel to be deputed shall be communicated to State Govt. by BCAS after inspection for training and deployment.

Action: State Govt. / BCAS

Electrical works:- (To be done by State Govt.)

- The approximate 8 mtr x 10 mtr covered hall to be required for installation of AMF Panel, LT Panel and Sub-station equipments,same shall be made available by state govt.
 - The standby power supply source i.e. DG set with AMF Panel and LT Panel.
 - Internal & External electrification as per operational requirement.
 - Electrical fitting and fixtures i.e. Fan, LED Light Fitting in existing terminal building.
 - Air-Conditioning of existing terminal building for passenger facilitation and operational equipments.
 - Water Coolers and RO System for drinking water supply.
 - Electronic Weighing Machine for checking counters.
 - Signages for passenger facilitation in existing terminal building.
 - Signages for operational area i.e. runway, taxiway etc.

- Electrical Installation in signaling area i.e. Windcone, Landing T etc.
- Electrical fitting & fixtures for new proposals / requirements by CNS , ATC, Civil etc.

NOTE : The Runway Lights, Taxiway Lights, PAPI Lights, Approach Lights, Apron High Mast Lights, Perimeter Lights are not considered for VFR operation.

Approx. Cost: Rs.2.0 crore

PDC: June 2018.

Action: RED, NR, AAI/State Govt.

Meteorology - Met observatory and the trained Met. Officials may be required before commencement of commercial flights. Necessary coordination with Met. Department to be taken up by State Govt. of UP.


Action: State Govt.


Status of Airport Licence -(To be taken by the State Govt. as operator) Presently Airport licence is not available. Action for taking Airport Licence from DGCA to be taken by State Govt.


PDC: August,2018.


Action: State Govt.


Suitability of Airport - Presently, Aerodrome is not fit for commercial flights, however, after actions as above and obtaining aerodrome licence, the commercial flight operations may be commenced.



12-3-18
(Bharat Bhushan)
Sr. Suptd.(Plg.)-SC



12/2/18
(C.B.Jain)
Sr.Mgr.(Plg.)


12.03.18
(I.R.Mishra)
Sr.Mgr.(F/S)-Lucknow


12/3/18
(RameshwarGautam)
SM(Elect.), Varanasi


12/3/18
(Sandeep Sharma)
AGM(ATM-EPD)


12.03.18
(A.S.Tripathi)
AGM(C)-Lucknow


12/3/18
(GauravKarnwal)
DGM(Structure)


12/03/18
(Rajesh Sinha)
Jt.GM(CNS)